



USAG FRANCONIA

TEAM OF TEAMS



Transformation ROC Drill
28 Feb 06



AGENDA

- ✓ **Introduction**
- ✓ **References**
- ✓ **Purpose**
- ✓ **Endstate**
- ✓ **Due Outs**
- ✓ **Mission**
- ✓ **Personnel Numbers**
- ✓ **Phase I - Sustainment & Transformation Planning/Preparation**
- ✓ **Phase II - Transformation Support**
- ✓ **Phase III - Transfer of Daily Ops to USAG Schweinfurt**
- ✓ **Phase IV - Closure & Inactivation Activities**
- ✓ **Footprint Reset**



REFERENCES

- ✓ **USAREUR Message #0506057, USAREUR Round 37 Base Realignment Announcements, dated 27 Jul 05.**
- ✓ **USAREUR Message #0510010, FY07 Army Force Structure Changes In Europe, dated 07 Oct 05.**
- ✓ **USAREUR FRAGOs 4 - 18, OPORD #0006-05, Army in Europe Rebasing and Restructuring**
- ✓ **AE Pamphlet 220-5, Commander's Checklist for Restructuring/Rebasing, dated 26 May 05.**
- ✓ **2005 09 13 - IMA-E Guidance to USAG Franconia, Discontinuance of USAG Franconia, dated 13 Sep 05.**
- ✓ **1st Infantry Division Campaign Plan, dated 10 Aug 05.**
- ✓ **1st Infantry Division OPORD 06-01 Operation Gyroscope II, dated 11 Aug 05.**
- ✓ **1st Infantry Division FRAGOs 1 - 16 to OPORD 06-01 Operation Gyroscope II.**
- ✓ **USAG Franconia OPORD 06 - 17 Transformation.**
- ✓ **USAG Franconia FRAGOs 1 - 6 to OPORD 06 - 17 Transformation.**



PURPOSE

Formally rehearse the sequence of events and synchronize both the event actions and support plans for transformation.



ENDSTATE

Leaders understand the concept of the operation, issues have been identified and responsibility is assigned to fix those issues prior to transformation execution.



DUE OUTS

- **Q: Is there an option for soldiers to purchase furniture?**
- **A: Currently single beds and mirrors only.**
- **Q: Will CIF have to be turned in and redrawn?**
- **A: No for units restationing or returning to CONUS.
yes for units inactivating or individual moves.**
- **Q: How long will free POV drop off at the strip yard be offered?**
- **A: As long as garrison is open.**
- **Q: When will VERA VSIP window open?**
- **A : 15 March to 15 May requested.**
- **Q: How do units move installation equipment with no vehicles or personnel?**
- **A: Limited TMP support, Branch Movement Control Team coordination.
Working contract support.**



DUE OUTS (cont)

- **Q: How does a unit get rid of left over property?**
- **A: All Installation Property (Government) has to be disposed through supply channels. Hand receipted Installation Property has to be disposed of through the Consolidated Property Management Office (CPMO). Installation Property (Serviceable or Non-Serviceable) not on hand receipt can be turned into the DOL Property disposal point at Larson barracks building 50, or DRMO Schweinfurt.**
- **Q: What steps have been taken to prepare for increased contracting activities?**
- **A: Sub office in Ansbach set up, pre planned contracts for when funding becomes available; support of higher HQ and other contracting offices as necessary.**
- **Q: Can soldiers donate serviceable cars to MWR?**
- **A: Yes.**
- **Q: Is there a program in place to accept 220 V appliances.**
- **A: Donate or sell on consignment at the Thrift Shop, sell during monthly community sales**
- **Q: When does postal move to Leighton?**
- **A: Temporary facility on Faulenberg until space is found on Leighton.**



MISSION

Effective 29 Jul 05, USAG Franconia executes rebasing and transformation within the USAG Franconia Area Of Responsibility (AOR) in order to successfully support customer campaign plans for transformation IAW directed timelines. USAG Franconia will support tenant unit inactivation, redeployment, and repositioning, maintain service to Soldiers and families throughout the process, support the transition of the civilian workforce, transfer property, and inactivate.



Projected Personnel Numbers

USAG FRANCONIA WUERZBURG



UNIT	MAR 06	APR 06	MAY 06	JUNE 06	JULY 06	AUG 06	SEP 06	OCT 06	NOV 06	DEC 06
2 ASOS	63	63	63	35	35	35	35	35	35	35
MEDDAC	461	461	461	461	461	461	461	461	461	461
67 CSH	349	349	349	130	130	130	120	37	37	
DENTAC	27	27	27	42	42	42	42	42	42	42
106 FN	46	46	46	46	46	35	10	8	6	4
HQ 69 SIG	32	32	32	32	32	32	32	32	32	32
510 Engineer	1	1	1	1	1	1				
517 Engineer	2	2	2	2	1	1				
HHC 1ID	250	210	140	120	120	120	120	120	120	120
1 MP Co	54	54	30	15	15					
101 MI BN	234	234	155	80	30	30	16	16	16	16
72 MED DET							13	13	13	13
3297 VET							54	54	54	54
38th Postal (38PSB)	15	15	15	15	15	2	2			
HHB 69 ADA Bde							129	129	129	129
3-58 ATS W					29	54	71	79	79	79
286 (CID) MP	8	8	8	8	2	2	2	2	2	2
USAG Franconia	80	80	73	73	56	56	43			
Sub Total Wurzburg	1622	1582	1402	1060	1015	1001	1150	1028	1026	987
Departing by Month	#REF!	40	180	342	45	14	-149	122	2	39

TEAM OF

FROM GIEB

GIEBELSTADT



UNIT	MAR 06	APR 06	MAY 06	JUNE 06	JULY 06	AUG 06	SEP 06	OCT 06	NOV 06	DEC 06
5-158 AVN	200	150	100	100	50	0				
3-58 ATS G	79	79	79	79	50	25	8			
12 AVN --Garrison	87	87	724	500	250	70	70			
--Deployed	637	637								
DENTAC	5	5	5							
72 MED DET	12	12	12	12	12	12				
3297 VET	54	54	54	54	54	54				
HHB 69 ADA Bde	129	129	129	129	129	129				
7-159 Avn, B Co	250	250	250	100	50	15	15			
67 FST	22	22	22	22	16	8	2			
523 Med Co (DEN)	55	55	55	55	20	10	8			
159 Avn Reg, F Co.	146	146	146	100	50	14	14			
3-158 Avn	315	315	315	200	100	30	30			
Sub Total Giebelstadt	1941	1891	1351	781	367	147	0	0	0	0
Departing by Month	#REF!	50	540	570	414	220	147	0	0	0

TEAM OF

TO WRZ

USAG FRANCONIA KITZINGEN



UNIT	MAR 06	APR 06	MAY 06	JUNE 06	JULY 06	AUG 06	SEP 06	OCT 06	NOV 06	DEC 06
17 SIG	550	550	500	450	300	150	50			
38 PSB, A DET	35	35	35	23	13	3	3			
DENTAC	8	8	8							
106 FN	14	13	12	11	11	11	3			
106 FIN CIV K	3	3	3	3	3	3	3	3		
147 MAINT	171	148	60	18	18					
DISCOM HHC	117	110	86	83	21	10	8	5		
DISCOM CIV	4	4	4	4	4	4	4	4		
701 Spt Bn	355	330	250	220	65	65				
121 SIG BN	120	90	55	25	10	10	0			
560 MP	14	14	14	12	8	4	1			
212 MP	160	130	140							
12 CHEM	180	140	100	20	20	10	0			
USAG F civ K	113	113	113	113	113	113	113	113		
AAFES K	70	70	50	40	30	15	5	0		
Sub Total										
Kitzingen	1391	1305	1027	849	453	260	72	12	0	0
Departing by Month	#REF!	86	278	178	396	193	188	60	12	0

TEAM OF



BAMBERG



UNIT	MARCH 06	APRIL 06	MAY 06	JUNE 06	JULY 06	AUG 06	SEP 06	OCT 06	NOV 06	DEC 06
WARNER BARRACKS	2100	2100	2100	1900	1900	1900	2100	2100	2100	2100
HQS, 1ID DIVARTY	IA	IA	IA	IA	IA	IA	IA	IA	IA	IA
1-33 FIELD ARTILLERY(173rd)	300	220	180	150	4-319th	4-319th	4-319th	4-319th	4-319th	4-319th
HQS, 1ID ENGR BDE	IA	IA	IA	IA	IA	IA	IA	IA	IA	IA
82d ENGINEERS (-) (173rd)	170	170	170	150	150	100	100	100	100	75
B,C 82d ENGINEERS	IA	IA	IA	IA	IA	IA	IA	IA	IA	IA
54th ENGINEERS	15	15	15	15	15	15	15	456	456	456
7th CORPS SPT GROUP	300	300	300	300	300	300	300	300	300	300
71st COMBAT SUPPORT BATTALION	140	140	140	140	140	140	140	450	450	450
793d MILITARY POLICE BN (HQ)	63	63	63	63	63	63	63	63	63	63
HQs, 38th PERS SERVICES BN	30	30	30	30	30	30	30	30	30	30
E Det, 106th FIN Bn	18	18	18	18	18	18	IA??	IA??	IA??	IA??
HEALTH CLINIC	63	63	63	63	63	63	63	63	63	63
USAG Bamberg	29	29	29	29	29	29	29	29	29	29
D-319 FA	0	0	0	0	150	150	150	150	150	150
FIN Team	See 106th	See 106th	See 106th	See 106th	See 106th	See 106th	18	18	18	18
Sub Total										
Warner Barracks	3228	3148	3108	2858	2858	2808	3008	3759	3759	3734
Departing by Month		80	40	250	0	50	-200	-751	0	25



ANSBACH



UNIT	<u>MARC</u> <u>H 06</u>	<u>APRIL</u> <u>06</u>	<u>MAY</u> <u>06</u>	<u>JUNE</u> <u>06</u>	<u>JULY</u> <u>06</u>	<u>AUG</u> <u>06</u>	<u>SEP</u> <u>06</u>	<u>OCT</u> <u>06</u>	<u>NOV</u> <u>06</u>	<u>DEC</u> <u>06</u>
KATTERBACH ARMY AIRFIELD										
HQs, 4th BDE, 1ID (Flag)=12 CAB	110	110	110	110	110	119	119	119	119	119
2-1 AVIATION (Flag)=5-158 GSAB	264	264	264	264	264	530	530	530	530	530
601st AVN SPT BN	496	496	496	496	TBD	TBD	TBD	TBD	TBD	TBD
45th Med Co (Air Amb) (Flag)=12 CAB	136	136	136	136	136	82	82	82	82	82
B/3-58 ATC BN (Flag)=12 CAB	66	66	66	66	66	70	70	70	70	70
Health Clinic	25	25	25	25	25	25	25	25	25	25
3-158 AVN	TBD	TBD	TBD	121	176	407	407	407	407	407
Det 5, 7th WS	10	10	10	10	10	10	10	10	10	10
510th Postal	30	30	30	30	30	30	30	30	30	30
Det C, 510th PSB	25	25	25	25	25	38	38	38	38	38
DENTAC	19	19	19	19	19	26	26	26	26	26
D Det, 106th Fin	15	15	14	14	13	13	13	13	13	13
Sub Total Katterbach Army Airfield	1181	1181	1181	1302	861	1337	1337	1337	1337	1337
Departing by Month		0	0	-121	441	-476	0	0	0	0



Ansbach



SHIPTON KASERNE (KATT)	<u>MAR</u> <u>06</u>	<u>APR</u> <u>06</u>	<u>MAY</u> <u>06</u>	<u>JUN</u> <u>06</u>	<u>JUL</u> <u>06</u>	<u>AUG</u> <u>06</u>	<u>SEP</u> <u>06</u>	<u>OCT</u> <u>06</u>	<u>NOV</u> <u>06</u>	<u>DEC</u> <u>06</u>
6-52 ADA and 549th MAINT	450	450	350	100	0	0	0	0	0	0
601 DASB	0	130	130	626	784	784	784	784	784	784
Sub Total Shipton Kaserne	450	450	580	480	726	784	784	784	784	784
Departing by Month		0	-130	100	-246	-58	0	0	0	0



Ansbach



BARTON BARRACKS (ANSBACH)	<u>MAR</u> <u>06</u>	<u>APR</u> <u>06</u>	<u>MAY</u> <u>06</u>	<u>JUN</u> <u>06</u>	<u>JUL</u> <u>06</u>	<u>AUG</u> <u>06</u>	<u>SEP</u> <u>06</u>	<u>OCT</u> <u>06</u>	<u>NOV</u> <u>06</u>	<u>DEC</u> <u>06</u>
USAG Ansbach, HHD	45	45	45	45	45	45	45	45	45	45
560th MP	4	4	4	4	4	4	4	4	4	4
630th MP	31	31	31	31	31	31	31	31	31	31
212th MP	32	32	32	32	32	32	32	32	32	32
1st MP Co	24	24	24	24	24	24	24	24	24	24
Sub Total Storck Barracks	136	136	136	136	136	136	136	136	136	136
Departing by Month		0	0	0	0	0	0	0	0	0



Illesheim



STORCK BARRACKS (ILLESHEIM)	<u>MAR 06</u>	<u>APR 06</u>	<u>MAY 06</u>	<u>JUN 06</u>	<u>JUL 06</u>	<u>AUG 06</u>	<u>SEP 06</u>	<u>OCT 06</u>	<u>NOV 06</u>	<u>DEC 06</u>
2-6 CAVALRY (Flag)=3-159AVN	341	341	341	341	341	423	423	423	423	423
6-6 CAVALRY (Flag)=2-159ATK	341	341	341	341	341	423	423	423	423	423
7-159 AVN	253	123	123	123	0	0	0	0	0	0
DENTAC	8	8	8	8	8	8	8	8	8	8
Health Clinic	13	13	13	13	13	13	13	13	13	13
Det 3, 7th WS	8	8	8	8	8	12	12	12	12	12
7th ATC	2	2	2	2	2	2	2	2	2	2
601st AVN SPT BN	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Sub Total Storck Barracks	966	836	836	836	713	881	881	881	881	881
Departing by Month		130	0	0	123	-168	0	0	0	0



DIRECTORATES



PHASE I



Sustainment & Transformation Planning/Preparation

This phase includes sustainment operations, transformation planning and preparation, and R4 support. This phase began upon receipt of the USAREUR Round 37 guidance and will end on 19 MAY 06. During this phase, the USAG Franconia has sustained base support to tenant units and activities and conducted a deliberate MDMP ICW tenant units, DODDs Europe, AAFES, DECA and other support agencies IOT develop the road map to support restationings, deployments, redeployments, reintegrations, inactivations, and returning units to CONUS.



KEY TASKS - MAR 06



- **Deployment support to 72nd VET, 67th FST, 317th CS, 71st CS, 54th ENG, and 630th MP**
- **Redeployment/reintegration support to 12th AVN, 212th MP, 45th MED, 2-6 CAV, 7-159 AVN, 67th CSH, and 3-58th AVN**
- **Conduct Transformation Showcase**
- **Support 17th SIG WHC**
- **Support DIVENG inactivation / activation of TF Conversion**
- **106th FIN decision point for closure of cash cage in Bamberg**



DIVENG



INACTIVATING

From: Bamberg, bldg
7000

TF Conversion

Various Number of personnel on
hand:
Approx 250

DPW

Renovation completed (if applicable):
TBD

Ready to move in: 15 Jun 06

Building vacated: 30 Mar 06

Building turned in: 30 Mar 06

- DOL
- Personnel movement: TBD
- Property movement: TBD
- Hand receipt clearing: 13 Feb 06
- IFMS vehicles turned in: TBD

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
41	41	41	0	0	0	0	0	0	0	0	0	0



KEY TASKS - APR 06

- **Deployment support to 72nd VET, 67th FST, 317th CS, 71st CS, 54th ENG, and 630th MP**
- **ISA Support to 1ID Return and 2nd BCT (deployment)**
- **Redeployment/Reintegration support to 12th AVN**
- **Prepare Giebelstadt WHC site**
- **Support 212th MP WHC (Kitzingen)**
- **Support 67th FST restationing to Landstuhl (3Q)**



67th FST



RESTATIONING

From: Giebelstadt, Bldg 123

To: Landstuhl

Trail Party: Yes

Bldg Work In: Bldg 123

Bldg Live In: Bldg 123

Number of People: TBD

Date Trail Party To Leave: TBD

DPW

Renovation completed (if applicable): TBD

Ready to move in: TBD

Building vacated: 15 Sep 06

Building turned in: 15 Sep 06

- DOL (for units leaving Garrison footprint)
- Personnel movement:
- Property movement: 8 Sep 06
- Hand receipt Cleared: 16 Aug 06
- IFMS vehicles turned in: TBD

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
22	22	22	22	22	22	16	8	2				

TEAM OF



KEY TASKS - MAY 06



- **Deployment support to 72nd VET, 67th FST, 317th CS, 71st CS, 54th ENG, and 630th MP**
- **Support 12th AVN WHC (Giebelstadt)**
- **ISA support to 1ID return to CONUS**
- **Harvey DFAC, 701st run, closes 01 MAY**



PHASE II

Transformation Support



This phase includes providing transformation support to Tenant Units.

This phase will begin on 20 MAY 06 and will end when all units have successfully transformed IAW UR directive. During this phase USAG Franconia will provide support to tenant units that are restationing, inactivating and returning to CONUS while maintaining quality community services to Soldiers, and families throughout the transformation process.



KEY TASKS - JUN 06

- **Deployment support to 72nd VET, 67th FST, 317th CS, 71st CS, 54th ENG, 630th MP, and 2nd BCT**
- **Support 82 ENG(-) inactivating, reflag as 173rd STB**
- **Support 5-158th AVN and A 2-1 AVN return to Fort Riley**
- **Support 6-52nd ADA and 549th Maint return to FT Sill**
- **Begin renovation on Leighton Barracks facilities**
- **601st ASB moves from Katterbach to Shipton Kaserne as 6-52 ADA Barracks become available**
- **Harvey chapel closes NLT 30 June**
- **1-4 CAV reflags as 1-91 CAV**
- **Support 121st SIG, 701st MSB, 510th ENG, 517th ENG, and 1MP inactivations**
- **Dental Clinic (Gieb and Harvey) closes**

82nd ENG**INACTIVATING**

From: Bamberg, Bldg 7000

Trail Party: NO

Bldg work in:

Bldg live in:

Number of people:

Date Trail Party To Leave:

DPW

Renovation completed (if applicable): Ready to move in: 01 Aug 06

Building vacated: 15 Jul 06

Building turned in: 15 Jul 06

- **DOL** (for units leaving Garrison footprint)
- Personnel movement: May 06
- Property movement: 28 Jul 06
- Hand receipt Cleared: 16 Aug 06
- IFMS vehicles turned in: TBD

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
187	163	140	128	121	31	31						



5/158 Avn Reg



Return To CONUS

From: Giebelstadt, Bldg 613

To: Fort Riley, Kansas

Trail Party: Yes

Bldg Work In: Bldg 613

Bldg Live In: Bldg 546

Number of People: TBD

Date Trail Party To Leave: 1 Jul 06

Infrastructure needed:

LAN/phone access

DPW

Renovation completed (if applicable): N/A

Ready to move in: N/A

Building vacated: 01 Jun 06

Building turned in: 08 Jun 06

- DOL (for units leaving Garrison footprint)
- Personnel movement: TBD
- Property movement: 27 Apr 06
- Hand receipt Cleared: 16 May 06
- IFMS vehicles turned in: TBD

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
256	256	200	150	100	100	50	0					



2-1 AVN Becomes 5-158 GSAB



REMAINING

In: Ansbach

Trail Party: No

BLDG they working in:

BLDG they are living in:

Necessary infrastructure for work:

Number of people:

DPW

Renovation completed (if applicable):
NA

Ready to move in: NA

Building vacated: NA

Building turned in: NA

DOL (for units leaving Garrison footprint)

Personnel movement: TBD

Property movement: TBD

Hand receipt Cleared:
TBD

IFMS vehicles turned in:

TBD

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
264	264	264	264	264	305	305	530	530	530	530	530	530



A BTRY 6-52 ADA Becomes D Btry 5-7ADA



REMAINING

In: Ansbach, 1
building

Trail Party: No

BLDG they working in:

BLDG they are living in:

Necessary infrastructure for work:

Number of people:

DPW

Renovation completed (if applicable):
NA

Ready to move in: NA

Building vacated: NA

Building turned in: NA

DOL (for units leaving Garrison footprint)

Personnel movement: TBD

Property movement: TBD

Hand receipt Cleared: TBD

IFMS vehicles turned in:

TBD

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
0	0	0	0	0	0	100	100	100	100	100	100	100



6-52 ADA (-)

**RETURN TO CONUS**

From: Ansbach, 13
buildings
To: CONUS

Trail Party: No

BLDG they working in: NA
BLDG they are living in: NA
Necessary infrastructure for work:
NA Number of people: NA

DPW

Renovation completed (if applicable):
NA

Ready to move in: NET 01 AUG
Building vacated: 1 AUG
Building turned in: 1 AUG

DOL (for units leaving Garrison footprint)

Personnel movement: TBD
Property movement: TBD
Hand receipt Cleared: TBD
IFMS vehicles turned in:
TBD

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
330	330	330	330	175	100	50	0	0	0	0	0	0



549th Maintenance



RETURN TO CONUS

From: Ansbach, 2 buildings

To: CONUS

Trail Party: No

BLDG they working in: NA

BLDG they are living in: NA

Necessary infrastructure for work: NA

Number of people: NA

DPW

Renovation completed (if applicable):
N/A

Ready to move in: NA

Building vacated: NA

Building turned in: NA

DOL (for units leaving Garrison footprint)

Personnel movement: TBD

Property movement: TBD

Hand receipt Cleared: TBD

IFMS vehicles turned in:
TBD

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
120	120	120	120	75	25	0	0	0	0	0	0	0

TEAM OF

601st ASB**RESTATIONING**

From: Katterbach, Ansbach
To: Shipton, Ansbach

Trail Party: NA

BLDG they working in: NA
BLDG they are living in: NA
Necessary infrastructure for work: NA
Number of people: NA

DPW

Renovation completed (if applicable):
N/A

Ready to move in: As 6-52 ADA returns

Building vacated: TBD

Building turned in: TBD

DOL (for units leaving Garrison footprint)

Personnel movement: NA

Property movement: NA

Hand receipt Cleared: NA

IFMS vehicles turned in:
NA

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
496	496	496	130	130	626	784	784	784	784	784	784	784

121st SIG BN**INACTIVATING**

From: Bldg 46 Larson Bks,
Kitzingen

Trail Party: YES

BLDG they working in: TBD

BLDG they are living in: TBD

Necessary infrastructure for
work: NO

Number of people: TBD

DPW

Renovation completed (if applicable):

N/A Ready to move in: N/A

Building vacated: 16 Jun 06

Building turned in: 23 Jun 06

DOL (see note below)

Personnel movement: TBD

Property movement: TBD

**Hand receipt clearing: NLT
30JUN06**

IFMS vehicles turned in:

NONE

NOTE: H/R's for motor pool clear on 24FEB06. Bldg 32 clear on 23MAY06

DEC0 5	JAN06	FEB0 6	MAR0 6	APR0 6	MAY0 6	JUN06	JUL06	AUG0 6	SEP0 6	OCT0 6	NOV0 6	DEC0 6	JAN07
26 0	26 0	14 3	12 0	90	55	25	10	10					

TEAM OF



701st MSB



Inactivation

From: Kitzingen, Bldg 124

Trail Party: Yes

Building Work In: Bldg 46

**Building Live In: Bldg 10
A,B,C**

Number of People: TBD

**Date Trail Party To Leave:
TBD**

Infrastructure needed: N/A

DPW

Renovation completed (if applicable): N/A

Ready to move in: N/A

Building vacated: 16 Jun 06

Building turned in: 23 Jun 06

- DOL (for units leaving Garrison footprint)
- Personnel movement: TBD
- Property movement: 12 May 06
- Hand receipt Cleared: 31 May 06
- IFMS vehicles turned in: TBD

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
355	355	355	330	250	220	65	65					



510 ENG

**Inactivation**

From: Leighton Barracks Bldg 6

Trail Party: NO

Bldg Work In: NA

Bldg Live In: NA

Number of People: NA

**Date Trail Party To Leave:
NA**

DPW

Renovation completed (if applicable): N/A

Ready to move in: N/A

Building vacated: NA

Building turned in: NA

- **DOL** (for units leaving Garrison footprint)
- Personnel movement: N/A
- Property movement: N/A
- Hand receipt Cleared: N/A
- IFMS vehicles turned in: NA

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
1	1	1	1	1	1							



517 ENG

**Inactivation**

From: Leighton Barracks, Bldg 6

Trail Party: No

Bldg Work In: NA

Bldg Live In: NA

Number of People: NA

**Date Trail Party To Leave:
NA**

DPW

Renovation completed (if applicable): N/A

Ready to move in: N/A

Building vacated: NA

Building turned in: NA

- **DOL** (for units leaving Garrison footprint)
- Personnel movement: N/A
- Property movement: N/A
- Hand receipt Cleared: N/A
- IFMS vehicles turned in: NA

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
3	3	2	0	0	0	0	0	0	0	0	0	0



1st MP Co



INACTIVATING

**From: Bldg 32 Leighton
Bks,
Wuerzburg**

Trail Party: NO

BLDG they working in: N/A
BLDG they are living in: N/A
Necessary infrastructure for
work: N/A
Number of people: NA

DPW

Renovation completed (if applicable):
N/A
Ready to move in: N/A
Building vacated: 16 Jun 06
Building turned in: 23 Jun 06

DOL (see note below)

Personnel movement:

27JUN06

Property movement:

23MAY06

Hand receipt clearing: See

Note below

NOTE: H/R's for motor pool clear on 24FEB06, for Bldg 32 clear on 23MAY06

IFMS vehicles turned in:

NONE

DECO 5	JAN06	FEB0 6	MAR0 6	APRO 6	MAY0 6	JUN06	JUL06	AUG0 6	SEP0 6	OCT0 6	NOV0 6	DEC0 6	JAN07
58	58	58	54	54	30	15	15						

TEAM OF



KEY TASKS - JUL 06

- **Support 1ID Return Ceremony**
- **Deployment support to 72nd VET, 67th FST, 317th CS, 71st CS, 54th ENG, 630th MP, and 2nd BCT**
- **C2 for FIN DETs transfers to 39th FIN in Hanau**
- **RCO moves to Leighton Barracks**
- **AAFES operations close on Larson Barracks (T)**
- **DODDS closes Kitzingen Schools**
- **Continue renovation of Leighton Barracks facilities**
- **Larson chapel closes NLT 31 July**
- **Support HHC 1ID, DISCOM(-), 1ID Band, and 101st MI return to Fort Riley**
- **MED Clinics (Gieb and Harvey) close**



HHC, DISCOM

**Return To CONUS****From:** Kitzingen Bldg 103**To:** Fort Riley, Kansas**Trail Party: Yes**

Bldg Work In: Bldg 124

Bldg Live In: Bldg 124

Number of People: 21

Date people leave: 1 Dec 06

DPW

Renovation completed (if applicable): N/A

Ready to move in: N/A

Building vacated: 16 Jun 06

Building turned in: 23 Jun 06

- DOL (for units leaving Garrison footprint)
- Personnel movement: 6 Jul 06
- Property movement: 12 May 06
- Hand receipt Cleared: 31 May 06
- IFMS vehicles turned in: TBD

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
126	122	117	110	86	83	21	10	9	5	2		



1 ID BAND



RETURN TO CONUS

From: Bamberg

Trail Party: TF Conversion

BLDG they working in: 7006

BLDG they are living in: 7001

Necessary infrastructure for work:

Number of people: Approx 30

DPW

Renovation completed (if applicable): TBD

Ready to move in: 01 May 06

Building vacated: 01 Feb 06

Building turned in: 01 Feb 06

DOL

Personnel movement: TBD

Property movement: TBD

Hand receipt clearing: TBD

IFMS vehicles turned in: TBD

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06
33	33	33	33	33	33	33	30	30	30	30	30



101 MI BN

**RETURN TO CONUS**

From: Leighton Barracks, Bldg 93

To: Fort Riley, Kansas

Trail Party: Yes

Bldg Work In: Bldg 93

Bldg Live In: Bldg 41

Number of People: TBD

Date Trail Party To Leave: TBD

DPW

Renovation completed (if applicable): N/A

Ready to move in: N/A

Building vacated: 16 Jun 06

Building turned in: 23 Jun 06

- DOL (for units leaving Garrison footprint)
- Personnel movement: June 06
- Property movement: April/May 06
- Hand receipt Cleared: 15 Jun 06
- IFMS vehicles turned in:

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
234	234	155	80	30	30	16	16	16	16	16	16	



KEY TASKS - AUG 06

- Deployment support to 72nd VET, 67th FST, 317th CS, 71st CS, 54th ENG, 630th MP, and 2nd BCT
- Support 12th AVN, 106th FIN, A Det 38th PSB, and HHD 510th PSB inactivations
- Support 3-158th AVN and 12th AVN (Flag) restationing to Katterbach
- Support F 159th AVN restationing to Illesheim
- Support HHC/1st PLT/2nd PLT 212th MP restationing to Wiesbaden
- 4th BDE, 1ID reflags as 12th CAB
- AAFES operations close on Giebelstadt, Harvey Barracks, and Marshall Heights (T)
- Giebelstadt chapel closes NLT 30 August
- Continue renovation of Leighton Barracks facilities
- RSOI in Bamberg for D-319 FA and 173rd CSC personnel and equipment
- MWR services end on Giebelstadt, Harvey, Larson, and Marshall Heights (T)
- Community Bank and Credit Union close on Giebelstadt, Harvey, Larson, and Marshall Heights (T)
- Close Faulenberg Kaserne CMR and Official Mail (T)
- Close CMR on Harvey Barracks
- Larson DFAC, 121 SIG run, closes AUG

TEAM OF



106 FIN BN, HHD



INACTIVATING

From: Faulenberg Kaserne, bldg 220a, Wuerzburg

Trail Party: Yes

BLDG they working in: 220a and 10

BLDG they are living in: 36
Necessary infrastructure for work: Vault/Cashier cages

DPW

Renovation completed (if applicable):

N/A

Ready to move in: N/A

Building vacated: 01 Aug 06

Building turned in: 15 Aug 06

Number of people:

- DOL (see note below)
- Personnel movement: 01AUG06
- Property movement: 01AUG06
- Hand receipt clearing: 15AUG06(T)
- IFMS vehicles turned in: 0

NOTE: Dates of personnel and equipment movement are tentative and based on approved space by

USAG Franconia													
DECO 5	JAN06	FEB0 6	MAR0 6	APRO 6	MAY0 6	JUN06	JUL06	AUG0 6	SEP0 6	OCT0 6	NOV0 6	DECO 6	JAN07
46	46	46	46	46	46	46	46	35	10	8	6	4	

TEAM OF



106 FIN BN, A Det



INACTIVATING

Personnel from CPF Kitzingen will move to new CPF location .

From: Leighton Bks, Wuerzburg, and Larson Bks CPF, Kitzingen

Trail Party: Yes

BLDG they working in: 10

BLDG they are living in: 36

Necessary infrastructure for work: NO

Number of people:

DPW

Renovation completed (if applicable):

N/A

Ready to move in: N/A

Building vacated: 01 Aug 06

Building turned in: 15 Aug 06

- DOL (see note below)
- Personnel movement: TBD
- Property movement: TBD
- Hand receipt clearing: 01JUN06
- IFMS vehicles turned in: 0

NOTE: Dates of personnel and equipment movement are tentative and based on approved space by USAG Franconia

DECO 5	JAN06	FEB0 6	MAR0 6	APRO 6	MAY0 6	JUN06	JUL06	AUG0 6	SEP0 6	OCT0 6	NOV0 6	DECO 6	JAN07
14	14	14	14	13	12	11	11	11	3				

TEAM OF



A Det 38th PSB (Postal)



INACTIVATING

**From: Larson Bks,
Kitzingen**

Trail Party: NO

BLDG they working in: N/A
BLDG they are living in: N/A
Necessary infrastructure for work: N/A
Number of people:

DPW

Renovation completed (if applicable):
N/A Ready to move in: N/A
Building vacated: 01 Aug 06
Building turned in: 08 Aug 06

DOL (see note below)

Personnel movement: TBD
Property movement: TBD
Hand receipt clearing: TBD
**IFMS vehicles turned in:
NONE**

NOTE: Dates of personnel and equipment movement are tentative and based on approved space.

DECO 5	JAN06	FEB0 6	MAR0 6	APR0 6	MAY0 6	JUN06	JUL06	AUG0 6	SEP0 6	OCT0 6	NOV0 6	DECO 6	JAN07
43	35	35	35	35	35	23	13	3	3				

TEAM OF



HHD, 510 PSB



INACTIVATING

From: Katterbach, Bldg 5817
Unit will re-flag into 38 PSB

Trail Party: NO

DPW

Renovation completed (if applicable):
Ready to move in: TBD
Building vacated: TBD
Building turned in: TBD

DOL (for units leaving Garrison footprint)

- Personnel movement: 20 Jun 06
- Property movement: 20 Jun 06
- Hand receipt Cleared: 16 Jul 06

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
25	25	25	25	25	25							

• IFMS vehicles turned in: TBD



3/158th AVN REG



RESTATIONING

From: Giebelstadt, 8 Bldg 613

To: Katterbach, Hanger 5

Trail Party: Yes

Bldg Work In: Bldg 613

Bldg Live In: Bldg 533

Number of People: TBD

**Date Trail Party To Leave:
TBD**

DPW

Renovation completed (if applicable): N/A

Ready to move in: 15 Aug 06 (upon 601st
vacating Katterbach)

Building vacated: 15 Aug 06

Building turned in: 15 Aug 06

- DOL (for units leaving Garrison footprint)
- Personnel movement: TBD
- Property movement: 8 Aug 06
- Hand receipt Cleared: 16 Jul 06
- IFMS vehicles turned in:

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
315	315	315	315	315	200	100	30	30				

12th CAB**RESTATIONING****From:** Giebelstadt Bldg 831**To:** Katterbach, Bldg 5850**Trail Party: Yes****Bldg Work In: Bldg 831****Bldg Live In: Bldg 537****Necessary Infrastructure: Assisting Units with move/shutting down Giebelstadt****Number of People: Approx 40**DPW

Renovation completed (if applicable): 4 Jul 06

Ready to move in: 08 Aug 06

Building vacated: 01 Aug 06

Building turned in: 08 Aug 06

Trail Party Depart: Oct 06DOL (for units leaving Garrison footprint)

Personnel movement: 5 Apr 06

Property movement: 8 Aug 06

Hand receipt Cleared: 16 Jul 06

IFMS vehicles turned in: TBD

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
87	87	87	87	724	500	250	70	70				
JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
0	0	110	110	110	110	110	119	119	119	119	119	119

TEAM OF



F Co 159th AVN



RESTATIONING

From: Giebelstadt, bldg 542

To: Katterbach Army

Trail Party: YES

Bldg work in: Bldg 542

Bldg live in: Bldg 537

Number of people: TBD

Date People Leave: TBD

DPW

Renovation completed (if applicable):

Ready to move in: 15 Aug 06

Building vacated: 15 Aug 06

Building turned in: 15 Aug 06

- DOL (for units leaving Garrison footprint)
- Personnel movement: Jun/Jul 06
- Property movement: 8 Aug 06
- Hand receipt Cleared: 16 Jul 06
- IFMS vehicles turned in: Vehicles going with unit to Katterbach

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
146	146	146	146	146	100	50	15	15				
JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
0	0	264	264	264	305	305	530	530	530	530	530	530

TEAM OF

212th MP CO**RESTATIONING**

From: Kitzingen, Bldg 101

To: WIESBADEN, MC CULLEY
BARRACKS

Trail Party: Yes

Bldg work in: 101

Bldg live in: 101 and 115

Number of people: 49

Date Trail Party To Leave:
AUG 06

DPW

Renovation completed (if applicable): TBD

Ready to move in: TBD

Building vacated: 15 Aug 06

Building turned in: 15 Aug 06

DOL

Personnel movement: TBD

Property movement: 8 Aug 06

Hand receipt Cleared: 16 Jul 06

IFMS vehicles turned in: TBD

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
27	27	160	130	140	49	49	49					

TEAM OF



PHASE III



Transformation Support & Transfer of Daily Ops to USAG Schweinfurt

This phase will occur simultaneously with PHASE II and end when USAG Franconia has successfully transferred daily operations to USAG Schweinfurt. During this phase USAG Franconia will continue transformation support to tenant units and conduct the necessary training / rehearsals and left seat / right seat rides IOT successfully transfer daily operations to USAG Schweinfurt NLT 01 OCT 06.



KEY TASKS - SEP 06

- **Deployment support to 72nd VET, 67th FST, 317th CS, 71st CS, 54th ENG, 630th MP, and 2nd BCT**
- **Support 17th SIG, 560th MP, and B/C 82nd ENG inactivations**
- **Support HHC 3-58 ATS, 69th ADA, and 72nd VET restationing to Leighton Barracks**
- **Support 173 CSC restationing to Bamberg**
- **Support 12th CM/307th BIDS Plts restationing to Grafenwoehr**
- **Consolidate USAG worship services at Leighton Chapel**
- **Continue renovation of Leighton Barracks facilities**
- **RSOI in Bamberg for 165th MI BN**
- **Brigade Special Troops BN, DS MI Co, Signal Network support Co in place in Bamberg.**
- **Commissary in Gieb and Harvey closes**
- **Giebelstadt DFAC, 12 AVN run, closes in SEP (T)**
- **106th FIN closes cash cage in Wuerzburg (T)**

TEAM OF

17th SIGBN**INACTIVATING**

From: Larson Bks, Bldg 27,
Kitzingen, Germany

Trail Party: Yes

BLDG they working in: 27
BLDG they are living in: TBD
Necessary infrastructure for
work:
SIPRNET

DPW

Renovation completed (if applicable):
N/A

Ready to move in: N/A

Building vacated: 01 Sep 06

Building turned in: 08 Sep 06

Number of people: TBD

- DOL
- Personnel movement: NLT
15AUG06
- Property movement: N/A
- Hand receipt clearing:
NLT15SEP06
- IFMS vehicles turned in: TBD

DECO 5	JAN06	FEB0 6	MAR0 6	APR0 6	MAY0 6	JUN06	JUL06	AUG0 6	SEP0 6	OCT0 6	NOV0 6	DECO 6	JAN07
550	550	550	550	550	500	450	300	150	50				

560th MP**INACTIVATING**

From: Larson Bks, Bldg 01, 26
Kitzingen, Germany

Trail Party: No

BLDG they working in: 01, 26
BLDG they are living in: 05,06
Necessary infrastructure for work:
INTERNET, Phone access

DPW

Renovation completed (if applicable):
N/A

Ready to move in: N/A

Building vacated: 01 Sep 06

Building turned in: 08 Sep 06

Number of people: 6

DOL

Personnel movement: NLT
30MAY06

Property movement: Yes

Hand receipt clearing: NLT
30MAY06

IFMS vehicles turned in: TBD

DECO 5	JAN06	FEB0 6	MAR0 6	APRO 6	MAY0 6	JUN06	JUL06	AUG0 6	SEP0 6	OCT0 6	NOVO 6	DECO 6	JAN07
6	6	6	6	6	6	6	6	6	6				



3-158 AVN

Receive PAX F-159th



RESTATIONING

From: Giebelstadt, 8 buildings

To: Ansbach, 6 buildings

Trail Party: TBD

BLDG they working in: TBD

BLDG they are living in: TBD

Necessary infrastructure for work:

Number of people: TBD

DPW

Renovation completed (if applicable): N/A
Ready to move in: 15Aug06 (upon 601st vacating Katterbach by e-date)

Building vacated: 15 Aug 06

Building turned in: 15 Aug 06

DOL

Personnel movement: TBD

Property movement: TBD

Hand receipt Cleared: TBD

IFMS vehicles turned in:
TBD

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
0	0	0	0	0	121	176	407	407	407	407	407	407



HHC, 3-58th AVN Regt



RESTATIONING

From: Giebelstadt, Bldg 533

To: Leighton Bks, Bldg TBD

Trail Party: NO

BLDG they working in: N/A

BLDG they are living in: N/A

Necessary infrastructure for work:

N/A

DPW

Renovation completed (if applicable): Ready to move in: 15 AUG

Building vacated: 15 SEP

Building turned in: 15 SEP

Number of people: N/A

DOL

Personnel movement: AUG06

Property movement: AUG06

Hand receipt clearing: JUN/JUL06

IFMS vehicles turned in: N/A

G

DEC05	JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06
79	79	79	79	79	79	79	50	25	8			

L

DEC05	JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06
							29	54	71	79	79	79

TEAM OF

69TH ADA BDE**RESTATIONING**

**From: Giebelstadt, Bldg
611**

Trail Party: NO

DPW

Renovation completed (if applicable): 15 Aug 06*

Ready to move in: 15 Aug 06*

Building vacated: 15 Sep 06

Building turned in: 15 Sep 06

- DOL (for units leaving Garrison footprint)
- Personnel movement: 15 Aug 06
- Property movement: 8 Sep 06
- Hand receipt Cleared: 16 Aug 06
- IFMS vehicles turned in: NA

*assumes IID vacates building by e-date

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
126	129	129	129	129	129	129	129					
JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
								129	129	129	129	

72nd VET**RESTATIONING****From:** Giebelstadt, Bldg 533**To:** Leighton Barracks, (TBD) Bldg 28, 29**Trail Party: NO**

Bldg work in: NA

Bldg live in: NA

Number of people: NA

Date Trail Party To Leave: NA

DPW

Renovation completed (if applicable): 15 Aug 06*

Ready to move in: 15 Aug 06*

Building vacated: 15 Sep 06

Building turned in: 15 Sep 06

*assumes 1ID vacates building by e-date

- **DOL** (for units leaving Garrison footprint)
- Personnel movement: Jul 06
- Property movement: Jun 06
- Hand receipt Cleared: TBD
- IFMS vehicles turned in: TBD

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
						54	54	54	54	54	54	54
JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
54	54	54	54	54	54	54	54					

173rd CSC**RESTATIONING****From:** Vicenza**To:** Bamberg**Trail Party: NA TF
Conversion**

BLDG they working in: 7000

BLDG they are living in:

Various

Necessary infrastructure for
work:**DPW**Renovation completed (if applicable): **On Hand** **DPW** (for units leaving Garrison footprint)

Ready to move in: 15 June

Building vacated: NA

Building turned in: NA

Personnel movement: 15 Jun 06

Property movement: 15 Jun 06

Hand receipt Cleared: USAG V

IFMS vehicles turned in: USAG V

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
0	0	0	0	0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	1100



PHASE IV

Closure & Inactivation Activities



This phase will include closure and inactivation activities. This phase will occur simultaneously with PHASES II and III and end upon the inactivation of the USAG Franconia (o/a 15 Oct 06). During this phase the USAG Franconia will conduct closure activities IAW USAREUR checklists.



KEY TASKS - OCT 06

- **Reintegration/redeployment support to 72nd VET, 67th FST, 317th CS, 71st CS, and 54th ENG**
- **Deployment support to 630th MP and 2nd BCT**
- **Support 67th CSH and 523rd MED inactivations**
- **Transfer of daily operations to USAG Schweinfurt**
- **Closure operations (Faulenberg, Harvey, Larson, Giebelstadt)**
- **Continue renovation of Leighton Barracks facilities**
- **Inactivate USAG F, stand up Provisional Organization**
- **Inactivate 147th MAINT**
- **Inactivate B/7-159 AVN**
- **Kitzingen MP station closes**

67th CSH**INACTIVATING**

From: Leighton BKS, Larson
Bks, Germany

Trail Party: Yes

BLDG they working in: 38, 39,
40

BLDG they are living in: 38, 39,
40

Necessary infrastructure for

work:

- DOL
- Internet, Telephone
- Personnel movement: N/A
- Property movement: N/A
- Hand receipt clearing:
NLT15OCT06
- IFMS vehicles turned in: TBD

DPW

Renovation completed (if applicable):
N/A

Ready to move in: N/A

Building vacated: 01 Oct 06

Building turned in: 08 Oct 06

DECO 5	JAN06	FEB0 6	MAR0 6	APR0 6	MAY0 6	JUN06	JUL06	AUG0 6	SEP0 6	OCT0 6	NOV0 6	DECO 6	JAN07
349	349	349	349	349	349	130	130	130	120	37	37		

523rd MED**Inactivation**

From: Giebelstadt Bldg 532

Trail Party: Yes**Bldg Work In: 532****Bldg Live In: Bldg 532****Necessary Infrastructure:****Number of People: 5****Date People Depart: 1 Oct 06**DPW

Renovation completed (if applicable): N/A

Ready to move in: N/A

Building vacated: 01 Oct 06

Building turned in: 08 Oct 06

- DOL
- Personnel movement: Property movement: 27 Aug 06
- Hand receipt Cleared: 15 Sep 06
- IFMS vehicles turned in: TBD

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
55	55	55	55	55	55	20	10	8	5			

USAG Franconia

**Inactivation**

From: Faulenberg

Trail Party: No**Bldg Work In: NA****Bldg Live In: NA****Necessary Infrastructure: NA****Number of People: NA****Date People Depart: NA**DPW

Renovation completed (if applicable): N/A

Ready to move in: N/A

Building vacated: TBD

Building turned in: TBD

- DOL
- Personnel movement: TBD
- Property movement: TBD
- Hand receipt Cleared: TBD
- IFMS vehicles turned in: TBD

JAN06	FEB06	MAR0 6	APR0 6	MAY0 6	JUN06	JUL06	AUG0 6	SEP06	OCT0 6	NOV0 6	DEC0 6	JAN07
80	80	80	80	73	73	56	56	43				

147th Maint Co**INACTIVATING**

From: Kitzingen, 24
buildings

Trail Party: Yes

BLDG they working in:
8001,8002,8003,8005

BLDG they are living in: 8002,
8005

Necessary infrastructure for

DPW

Renovation completed (if applicable): N/A

Ready to move in: 15 Jun 06

Building vacated: 15 Jun 06

Building turned in: 15 Jun 06

work: DOL (for units leaving Garrison footprint)

Number of people: TBD

- Personnel movement: Jun 06
- Property movement: TBD
- Hand receipt Cleared: TBD
- IFMS vehicles turned in: TBD

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
180	171	171	148	60	18	18	18	18	18			



HHC and B/7-159 AVN



INACTIVATING

From: Giebelstadt, 16 buildings

Trail Party: TBD

BLDG they working in: 5807
BLDG they are living in: 5843
Necessary infrastructure for work: TBD
Number of people: TBD

DPW

Renovation completed (if applicable): N/A
Ready to move in: Now
Building vacated: 01 Aug 06
Building turned in: 08 Aug 06

DOL

Personnel movement: TBD
Property movement: TBD
Hand receipt Cleared: TBD
IFMS vehicles turned in: TBD

JAN06	FEB06	MAR06	APR06	MAY06	JUN06	JUL06	AUG06	SEP06	OCT06	NOV06	DEC06	JAN07
156	156	250	250	250	100	50	15	15				



KEY TASKS - NOV 06



- **Reintegration/redeployment support to 72nd VET, 67th FST, 317th CS, 71st CS, and 54th ENG**
- **Deployment support to 630th MP and 2nd BCT**
- **Closure operations (Faulenberg, Harvey, Larson, Giebelstadt)**
- **Complete renovation of Leighton Barracks facilities**



KEY TASKS - DEC 06

- **Reintegration support to 72nd VET, 67th FST, 317th CS, 71st CS, and 54th ENG**
- **Deployment support to 630th MP and 2nd BCT**
- **Conduct 72nd VET, 67th FST, 317th CS, 71st CS, and 54th ENG WHCs**
- **Support 3297th VET redeployment to CONUS**
- **Closure operations (Faulenberg, Harvey, Larson, Giebelstadt)**
- **RIF effective date for LN employees - 31 Dec 06**

**USAG ANSBACH**

12th CAB
601st DASB
3-158 Aviation
5-158 GSAB
2-159th AVN
3-159th AVN
F/159 Aviation
Health Clinic
FIN Tm
USAG Ansbach

ENDSTATE FY06**USAG SCHWEINFURT**

HQs, 2nd BCT
1-18 Infantry
1-77 Armor
1-91 Cavalry (173rd)
299th FSB
1-26 Infantry
9th Engineers
1-7 Field Artillery
A/121 Signal
C/101 MI
USAG Schweinfurt
Health Clinic
FIN Tm

**USAG BAMBERG**

173rd IBCT
54th Engineers
7th Corps Support Group
71st Combat Support Battalion
793rd MP BN (HQ)
D 319 Field Artillery
38th PSB
Health Clinic
E Det, 106th Fin
USAG Bamberg

Sub Garrison Wuerzburg

HQs, 69th SIG BN **MEDDAC / Health**
3-58 ATS **Clinic**
72nd VET **DENTAC**
HQs, 69th ADA **AFN**
286th MP **FIN Tm**
DAPS

Provisional Element

Provide C2 functions
after USAG Franconia
inactivation



LEIGHTON SUPPORT SERVICES



MWR

Community Club
Child Development Center
School Age Services
Youth Services
Library
Fitness Center
Auto Craft Shop
Arts and Craft Shop
Outdoor Recreation
Qualification Range
Recreation
Community Theater
Army Community Services

Central Processing Facility

Bank

AAFES

PX / Shopette
Movie Theater
Clothing Sales
Book Store
Furniture Store
Shoe Repair
Car Rental
Optical Center
Floral Shop

Car Care Center
Car Sales
Barber Shop
Laundry
Tailor Shop

Computer Repair
TKS
Beauty Shop / Spa
Laundry mat
12 x Eateries

DODDS

Elementary School
Middle School(?)
High School

DeCA

7th ATC

Photo Lab

Red Cross

Banks

Community

Andrews



USAG FRANCONIA

TEAM OF TEAMS



Transformation ROC Drill
28 Feb 06